



## UPower储能模块出厂检验表

### Energy Storage Module Quality Inspection Certification

系统系列号 Module SN:

储能模块型号 Module Version: UPower- 104

集成日期 Assemble Date:

记录编号 Record Code:RKPI/R-QC-A16

设备清单Module parts					
物品 Item	型号 Version	系列号 SN	铭牌 Nameplate		
电堆 Stack			<input type="checkbox"/> 有Y <input type="checkbox"/> 无N		
负极泵 Pump,Anolyte			<input type="checkbox"/> 有Y <input type="checkbox"/> 无N		
正极泵 Pump,Catholyte			<input type="checkbox"/> 有Y <input type="checkbox"/> 无N		
风扇 Cooling Fan			<input type="checkbox"/> 有Y <input type="checkbox"/> 无N		
负极桶 Tank Anolyte			<input type="checkbox"/> 有Y <input type="checkbox"/> 无N		
正极桶 Tank Catholyte			<input type="checkbox"/> 有Y <input type="checkbox"/> 无N		
温度传感器 Sensor T,Qty2			<input type="checkbox"/> 有Y <input type="checkbox"/> 无N		
漏液传感器 Sensor Leaking			<input type="checkbox"/> 有Y <input type="checkbox"/> 无N		
SOC电池 OCV Cell			<input type="checkbox"/> 有Y <input type="checkbox"/> 无N		
电池控制器eBMS			<input type="checkbox"/> 有Y <input type="checkbox"/> 无N		
序号#	检查项目Item		检查标准Criteria	是否通过 Accepted	备注 Remark
1	系统信息&UL标识 Module Info & UL code		有 Present/清晰Legible/完整Complete/ 位置符合图纸要求Location comply with drawing	<input type="checkbox"/>	
2	公司标识 Company Logo			<input type="checkbox"/>	
3	高压警告标识 High Voltage Warning			<input type="checkbox"/>	
4	船级标识 IBC CCS	海洋污染 Marine Pollution 2个		<input type="checkbox"/>	
		腐蚀性Corrosion 2个		<input type="checkbox"/>	
		正负桶 Catholyte and Anolyte tank 各		<input type="checkbox"/>	
		电解液安全说明 Electrolyte MSDS 2	<input type="checkbox"/>		
		重量 Weight 1个	<input type="checkbox"/>		
		认证标识 CCS Certification 1个	<input type="checkbox"/>		

序号#	检查项目Item		检查标准Criteria	是否通过 Accepted	备注 Remark
5	负极管路标识 Anolyte Piping labels	进液 Feed	有 Present/易识别 Easily readable /方向正确 Correct orientation/颜色正确 Correct coloring (ANSI)//粘贴位置统一 Location in consistent	<input type="checkbox"/>	
		回液 Return		<input type="checkbox"/>	
6	正极管路标识 Catholyte Piping labels	进液 Feed	有 Present/易识别 Easily readable /方向正确 Correct orientation/颜色正确 Correct coloring (ANSI)//粘贴位置统一 Location in consistent	<input type="checkbox"/>	
		回液 Return		<input type="checkbox"/>	
7	管路外观 Piping Appearance	负极整洁度 Anolyte Tidiness	干净 Clean/无电解液 No electrolyte/无划痕 No scratch	<input type="checkbox"/>	
		正极整洁度 Catholyte Tidiness		<input type="checkbox"/>	
8	桶外观 Tank Appearance	负极桶-整洁度 Anolyte Tidiness	干净 Clean/无电解液 No electrolyte/无划痕 No scratch	<input type="checkbox"/>	液位level /mm
		正极桶-整洁度 Catholyte Tidiness		<input type="checkbox"/>	重量Weight /kg
9	泵铭牌 Pump Nameplate	负极 Anolyte	有 Present/清晰 Legible/完整 Complete	<input type="checkbox"/>	
		正极 Catholyte		<input type="checkbox"/>	
10	泵外观 Pump Appearance	负极 Anolyte	干净 Clean/无电解液 No electrolyte	<input type="checkbox"/>	
		正极 Catholyte		<input type="checkbox"/>	
11	泵紧固螺栓 Pump Tightness Bolts	负极 Anolyte	有 Present/紧固 Tightness/钛螺栓和垫片 Bolts and shims are made of Titanium / 扭矩划线 Torque mark	<input type="checkbox"/>	
		正极 Catholyte		<input type="checkbox"/>	
12	泵管连接 Pump Connect Pipe	负极 Anolyte	进出液口均为承插接头 Socket spigot joints/结合紧密 Fully seated/4个蓝色管夹 Blue retainer clips QTY 4	<input type="checkbox"/>	
		正极 Catholyte		<input type="checkbox"/>	
13	托架,系统和电堆支架 Tote and BOP	外观 Appearance	漆面光滑-无划痕&脱漆 Painting no chipping or peeling off and exposed metal	<input type="checkbox"/>	
		螺栓紧固性 Tightness Bolts (10处 QTY10)	圆垫片 Present round shims / 紧固 Tightness/无间隙 No gap / 扭矩划线 Torque mark /10处灰色钛螺栓 Ti Bolts QTY10 / 8处垫片为钛材质 Ti shims for eight fix points	<input type="checkbox"/>	

序号#	检查项目Item		检查标准Criteria	是否通过 Accepted	备注 Remark
13	托架,系统和电堆 支架 Tote and BOP	导电垫片 Bonding Shims (2处 QTY2)	圆垫片 Present round shims/紧固无间隙 Tightness and no gap/铜垫片 Conductive material/接触处无漆涂层 Exposed metal making direct contact with shims/均匀涂抹防腐导电膏Good coverage with No-Ox Grease	<input type="checkbox"/>	
14	堆连接 Stack Installation	定位 Position	稳定 Stabilization/紧固 Tightness/2个 固定螺栓紧固电堆在支架上secure the stack on a stack bracket with two bolts/固定螺栓为钛材质 Both of bolts are made of Titanium	<input type="checkbox"/>	
		管支撑 Pipe Support	有 present/ 进出液管各1个 1QTY for each inlet and outlet pipe/紧固 Tightness	<input type="checkbox"/>	
15	堆外观 Stack Appearance	整洁度 Tidiness	端板&弹簧&帽涂层无损No painting off for endplate, spring and nut	<input type="checkbox"/>	
		涂防腐油膏 No-Ox Grease	铜电极板处很好地涂沫防腐导电膏 good coverage on copper terminals	<input type="checkbox"/>	
		电极连接螺栓Bolts for DC terminal connect	每个铜板上各一个Bolt on each of DC terminals/钛Ti/紧固在端板上 Securely positioned / 螺纹无损 No damage	<input type="checkbox"/>	
		密封 Sealant	端板内侧有硅胶涂层确保集流板不暴露 在空气中-8条 Good silicone coverage for current collector plates inside of end plates, 8 strips	<input type="checkbox"/>	
电堆管路接头&各节电极框没有电解液 和固体沉淀No signs of electrolyte and other chemical impurity at stack surface and fluid connectors	<input type="checkbox"/>				
16	SOC电池 OCV Cell	SOC固定 OCV Fitting	在电堆端板上Fix on the stack endplate/ 紧固 Tightness/无电解液 No electrolyte/	<input type="checkbox"/>	
		SOC连接管 OCV Tube	有管支撑板在SOC电池上 Pipe support board on the OCV/与堆进出液管连接 紧密 Tightly connect on the stack inlet and outlet pipeline /有4个蓝色管夹 Blue retainer clips for the socket and spigot joints QTY 4/ 同侧管夹开口两两 相对 the Openings of retainer clips on the same side opposite to each other	<input type="checkbox"/>	

序号#	检查项目Item	检查标准Criteria	是否通过 Accepted	备注 Remark	
16	SOC电池 OCV Cell	SOC信号连接 SOC signal cable connection	线连接紧密 Tightness / 线路连接正确 Circuit correct/OCV端板与电堆端板出液的标识一致 The endplate label of stack and SOC consistent	<input type="checkbox"/>	
		涂防腐油膏 No-Ox Grease	固定螺母Bonding nuts/固定螺钉 Bonding fasteners/弹簧螺杆Spring bolts except for with plastic cover /导电片 OCV cell terminal /很好地涂抹 Good coverage	<input type="checkbox"/>	
17	密封条 Sealing Stips	整洁度 Tidiness	无电解液 No electrolyte	<input type="checkbox"/>	
		紧密性 Sealing	无翘起 No rips / 密封合适无空气流进入 Sealing to block air flow through undesired path/ 有present-桶与托架间 Tank&Tote,两桶间 Between tanks /黑色 black	<input type="checkbox"/>	
18	硬泡沫 Rigid Foam	桶安装后 After Tank Installing	有 Present-正极桶与泵底座 Catholyte tank and pump base between/溢流管下面 Crossover under/泵支架与托架间 pump BOP and tote between/风道底部 Vent hood base	<input type="checkbox"/>	
19	U型管 U-tube	材质 Material	吹塑管 Blow molding tube/白色聚乙烯 White PE	<input type="checkbox"/>	
		液体 Liquid	用量筒量取200ml液体 measure 200ml liquid with volumetric cylinder/测量pH值并记录 measure pH and record/记录U型管高度 measure liquid height in clear tube	自弯管处上边缘高度 Height /mm	
		排气管 Vent Tube	有 Present/紧固 Tightness/连接到风扇 Vented to fan shroud/管无打弯No bending	<input type="checkbox"/>	
		紧固 Tightness	1个管支撑紧固在BOP上 Securely mounted to BOP with one pipe support / 3个蓝色管夹 Three retainer clips in blue	<input type="checkbox"/>	
20	管路承插连接 Pipeline connection with socket and spigot joints	材质 Material	吹塑管 Blow molding tube/白色聚乙烯 White PE	<input type="checkbox"/>	
		管支撑 Pipe Support	有 Present/负极泵进液管 Anolyte pump inlet/电堆正负进液管 stack feed pipe /U型管 U tube/ 类型&颜色一致 material & color consistent	<input type="checkbox"/>	

序号#	检查项目Item	检查标准Criteria	是否通过 Accepted	备注 Remark	
20	管路承插连接 Pipeline connection with socket and spigot joints	管路水平度 Pipeline Levelness	竖直的管路垂直 Vertical about straight pipeline / 系统和电堆连接管路水平 horizontally aligned for stack pipes and system pipes	<input type="checkbox"/>	
		适配器安装 Connector Fixing	有双O环 Double O-ring present /公头和母头完全结合在一起 Male connector fully seated within female connector/ 管夹完全卡公母适配器的凸台处 Clips full seated over both flanges	<input type="checkbox"/>	
		管夹 Retainer Clips	蓝色 Black/水平夹开口向下 Opening of horizontal retainer clips upward/ 垂直夹开口向里 Opening of vertical retainer clips inward	<input type="checkbox"/>	
			负极桶进出液口 Anolyte tank outlet and inlet	<input type="checkbox"/>	
			正极桶进出液口 Catholyte tank outlet and inlet	<input type="checkbox"/>	
			负极泵进出液口 Anolyte pump inlet and outlet	<input type="checkbox"/>	
			正极泵进出液口 Catholyte pump inlet and outlet	<input type="checkbox"/>	
			U型管 U tube	<input type="checkbox"/>	
			溢流管 Gas & liquid crossover	<input type="checkbox"/>	
			堆进出液与主管路 Stack inlet and outlet with liquid pipeline	<input type="checkbox"/>	
			泵出液管与主管路 Pump outlet with liquid pipeline	<input type="checkbox"/>	
			文丘里管路 Venturi pipeline	<input type="checkbox"/>	
		负极桶气体排出管 Gas vent pipe from Anolyte tank	<input type="checkbox"/>		
桶回液接头安装 Tank Inlet Connector Installation	有方向划线 Orientation mark present/ 站在BMS柜前 Face to BMS/负极向右 Right for anolyte &正极向左 left for catholyte	<input type="checkbox"/>			
21	BMS 外观 BMS Appearance	前面板 Front Panel	螺栓紧固 Tightness/扭矩划线 Torque mark/整洁 Tidiness /无划痕 No Scratch	<input type="checkbox"/>	
		导电螺栓 Bonding Stud	铜材质 Copper/紧固 Tightness /涂防腐膏 Greasing/铜垫片 Copper shims/2处 QTY2	<input type="checkbox"/>	

序号#	检查项目Item	检查标准Criteria	是否通过 Accepted	备注 Remark	
22	线缆连接 Cable Connection	直流电缆 DC Cable	有 Present/完好无损 intact /固定紧密 Secure with retainer/连接金属有防腐涂层 Greasing on terminals/固定螺栓扭矩划线 Torque mark/合适连接，与尖锐处无摩擦 Free direct contact (rubbing against corner and edges)	<input type="checkbox"/>	
		信号线 Sensor Cable	合适地固定 Suitable fixing /无摩擦的风险 cable strain relief/线完好没有破损 No sign for damage	<input type="checkbox"/>	
		插接器 Connector	插接器接头固定 Connector locking closely/标识正确 Label correct &从右往左依次为TT(温度传感器) →OCV (开路电压) →Leak(泄漏) →PC01 (正极泵) →PA01(负极泵) →FAN(风扇) from right to left, temperature sensor, OCV, leaking, catholyte pump, anolyte pump	<input type="checkbox"/>	
23	断电后状态 Power OFF After test	重置键 Reset	在断开的位置 Reset off	<input type="checkbox"/>	
		以太网保护罩 Ethernet Cover	有present/2个Qty2/黑色Black	<input type="checkbox"/>	
		存储卡 SD Card	有present/1个Qty1/固定Secured on position	<input type="checkbox"/>	
		BMS 上盖 BMS cover	有present/固定Secured on position/固定螺丝齐全 no fasteners missing	<input type="checkbox"/>	
24	上盖 Module Covers	上罩 Cover	浅灰Light gray/PE材质 PE material/下沿外扣在托架外面Edge of tote tucked within cover/无破损 No signs of damage/ 风扇顶部和上罩之间有硬泡沫环密封 rigid foam ring present on the top of fan	<input type="checkbox"/>	
		吸风口 Service Window	2个百叶格 Grating Qty 2 /每个百叶格含1个空气过滤网 Air intake filter Qty 1 for each window-shades/固定紧固 Service window secured in position	<input type="checkbox"/>	
		通风口 Exhaust Vent Grating	上罩顶部On the top of cover/畅通，无泡沫阻挡 Move air smoothly without disruption	<input type="checkbox"/>	

序号#	检查项目Item	检查标准Criteria	是否通过 Accepted	备注 Remark	
25	运输前包装状态 Package Status	电堆用扎带固定 Stack with packing strips	1条One strip/紧固Secured on position/ 有硬质垫在SOC处Corrugated paper between SOC and strip	<input type="checkbox"/>	
		U型管 U-Tube	透明管中有可见的液位Visible Level at the clear side of U-Tube/液位大约为 75mm左右 The liquid level around 75mm	<input type="checkbox"/>	液位level /mm
		塑料薄膜 Plastic Film	缠绕Wrap on system/ 紧固Secured on position	<input type="checkbox"/>	
		硬泡沫 Rigid Foam	有Present/固定在木板上 Secured on wood cover/上部1cm厚 1cm thickness for upper/下部2cm厚 2cm thickness for middle and lower	<input type="checkbox"/>	
		木板 Wooden Packing Crates	有Present/固定 Secured /无缝隙 No gap	<input type="checkbox"/>	
		包装标识 Packing Labels	防倾倒TILT/XINK/防震动 Shock/Xinke/UL认证标识 UL certificated labels/电解液安全说明 Electrolyte SD/腐蚀 anti-corrosion	<input type="checkbox"/>	
		温度记录仪 Temperature Recorder	可选Optional/有1个 Present QTY1 /固 定 Secured	<input type="checkbox"/>	Module No. #
检验结论 Quality		<input type="checkbox"/> 合格Qualified <input type="checkbox"/> 不合格 Not Qualified			
质检员 Inspector 日期 Date		质量印章盖章处RKPI Quality Stamp			
审核者 Audited by 日期 Date					



## UPower储能单套系统性能检验报告

### Energy Storage Module Single System Performance Certification

储能模块型号 Module Version: UPower- 104 记录编号 Record Code:RKPI/R-QC-A16

BMS版本号 BMS version :

模块系列编号 Module SN

序号#	检查项目Item	检查标准Criteria	是否通过 Accepted	备注 Remark	
1	模块指令逻辑 Single Module Logic Command	泵指令 Pump Command	指令响应正确 Correct response/泵电流符合 测试软件需求 Pump current meets the requirement of test software	<input type="checkbox"/>	
		风扇指令 Fan Command	指令响应正确 Correct response	<input type="checkbox"/>	
			有风running/ 风向正确-排风air movement out	<input type="checkbox"/>	
		电源供电 Power Supply	供电Power on/BMS柜体Power 指示灯亮 Power-blue-on of BMS cabinet	<input type="checkbox"/>	
		以太网 Ethernet Port	给指令 Command / 通讯正常 Communication normal	<input type="checkbox"/>	
		从断开到连接状 态 Connected	给连接指令并显示连接 Command "Connect" state and "Connected" display	<input type="checkbox"/>	
			运行灯亮故障灯灭 Run-red-on Fault-yellow- off	<input type="checkbox"/>	
		从连接到断开状 态 Disconnected	给断开指令并显示断开 Command "Disconnect" state and "Disconnected" display	<input type="checkbox"/>	
			运行灯灭故障灯亮 Run-red-off Fault-yellow- on	<input type="checkbox"/>	
		故障状态Fault state	触发故障(急停或漏液)Trigger safety interlock or leak sensor/显示故障 "Fault" display	<input type="checkbox"/>	
运行灯灭故障灯亮 Run-red-off Fault-yellow- on	<input type="checkbox"/>				
2	模块控制逻辑 Single Module Logic Control	直流接触器 DC contactors	串联(KM2)Series/控制接触器闭合和断开 Command "CLOSED" and "OPEN"	<input type="checkbox"/>	
		主(KM1) Main/控制接触器闭合和断开 Command "CLOSED" and "OPEN"	<input type="checkbox"/>		
		先测试电堆电压，确认无电 Before Bypass testing, confirm the stack voltage zero/旁路 (KM3) Bypass/控制接触器闭合和断开 Command "CLOSED" and "OPEN"	<input type="checkbox"/>		

序号#	检查项目Item	检查标准Criteria		是否通过 Accepted	备注 Remark
3	模块控制逻辑 Single Module Logic Control	温度 (槽壁) Temp Sensor (tank wall)	显示值在合格范围内 Reported value within acceptable range(5~52°C )	参考温度Reference Value °C	
				显示Displayed Value °C	
		温度 (槽壁) Temp Sensor (tank wall)	拔掉传感器,信号丢失Unplug sensor and signal loss/显示故障&温度值过高报警 Fault and Temp high alarm	<input type="checkbox"/>	
		漏液传感器 Leak sensor	拔掉传感器,信号丢失Unplug sensor and signal loss/显示故障&其他报警-“漏液”Fault and Other Alarm-Leak Alarm	<input type="checkbox"/>	
	泵 Pump	拔掉泵连接线,信号丢失Unplug pump connector and signal loss/显示故障&其他报警-“泵”Fault and Other Alarm-Pump differential Alarm	<input type="checkbox"/>		
4	自供电性能 Self-powered Capacity	电网供电, 连接 状态 Connected state with grid supply	设定内部直流电源电压为47.3~47.7V,电堆 电流显示±2A Set DC voltage of 47.3~47.7V and the reported stack current is between - 2A and 2A	<input type="checkbox"/>	
		电网断电, 连接 状态 While in Connected state whitou grid power	拔下BMS柜前的220VAC电源 Unplug 220AC power from front of BMS/系统仍处 于运行状态没有故障报出The system remains in connted state without faulting	<input type="checkbox"/>	
		电网断电, 在自 供电状态 While in self-powered Connected state whitou grid power	给系统断开指令没有故障报出 The system enters "Disconnect" state without faulting	<input type="checkbox"/>	
			给系统连接指令没有故障报出 The system enters "Connect" state without faulting	<input type="checkbox"/>	
4	反馈 Feedback	电堆电压 Stack voltage	连接 (无电流) Connected(no current)/显示 值在可接受的范围内Reported value within acceptable range	<input type="checkbox"/>	
		OCV 响应 OCV Feedback	充电前Before initial charge:0~0.01	实测值Record Value	
			充电后After initial charge:1.25~1.54	实测值Record Value	
		拔掉传感器,信号丢失Unplug sensor and signal loss/显示故障&SOC过低 Fault and SOC low alarm	<input type="checkbox"/>		

5	过充Overcharge (SOC)	在系统配置里修改过压保护值，修改的数值低于当前实际电压值;或者利用外部1.55V-1.60V的电压源接到OCV的接线 Modify "high fault" level in System Configuration to a value lower than present value or Apply external voltage to OCV cable,故障和SOC值过高报警Fault and SOC high alarm	<input type="checkbox"/>	
6	溢流管 Crossover bridge	目视正极桶和负极桶的液位变化Electrolyte level change	<input type="checkbox"/>	
7	SOC 状态 SOC%	发货时系统带电状态 SOC% when shipped		%
8	噪声测试 Noise	风扇运行时的噪音Record decibel when fan running	实测值Record Value	
检验结论 Quality		<input type="checkbox"/> 合格Qualified <input type="checkbox"/> 不合格 Not Qualified		
测试员 Tester 日期 Date		质量印章盖章处RKPI Quality Stamp		
审核者Audited by 日期 Date				



<b>Document Version</b>	<b>Release Date</b>	<b>Revision History</b>
V1.0	2025-04-16	<b>Official Launch (V1.0)</b>